



info@alpinestone.co.nz | www.alpinestone.co.nz
info@authenticstone.co.nz | www.authenticstone.co.nz

ALPINE/AUTHENTIC STONE VENEER CLADDING SYSTEM INSTALLERS CHECKLIST v3.1

*DO NOT START INSTALLATION UNTILL YOU ARE CONFIDANT ALL IS IN ORDER TO MEET YOUR INSTALL OBLIGATIONS

DATE: OWNER/APPLICANT:

HEAD CONTRACTOR/BUILDER LBP NUMBER

INSTALL ADDRESS:

- A visual inspection was undertaken prior to Alpine/Authentic Stone Veneer Install. Any defects were brought to attention of the LBP Builder/Head Contractor and rectified. YES
Cavity closer installed as per the Alpine/Authentic Stone Limited Cladding System Technical Manual. YES / NA
Installation of the Render Tape to all required areas as per the Alpine/Authentic Stone Limited Cladding System Technical Manual YES / NA
Ensure treated surfaces were free from contaminants and board was wet down with a mist of water if required before application of sealer scratch coat. YES
Application of the sealer scratch coat has been applied evenly and stone veneer applied over freshly applied scratch coat, wet on wet. YES
All Stone Veneer joins have had pointing applied and this has been blended to make joins less noticeable, especially on corners. No board is visible between stone veneer and a level has been used to ensure Stone Veneer lines are visibly straight YES
Excess mortar cleaned off stone face YES
Finished as per the Alpine/Authentic Stone Limited Cladding System Technical Manual and Installation guide. YES
Email Named Pre and Post Photos to info@alpinestone.co.nz | info@authenticstone.co.nz Pre: YES | Post: YES

NAME AND SIGNATURE OF INSTALLER: ID

By signing you warrant that you have competed all your obligations as per the Alpine/Authentic Stone Technical Manual, the Alpine/Authentic Stone Install guide and the Alpine/Authentic Stone BBQP. You will also rectify or cover the rectification should any concerns/issues be raised.

SIGNATURE OF OWNER/APPLICATANT/HEAD CONTRACTOR