



ALPINESTONE

architectural stone overlay.

Alpine Stone, a division of Paving Worx Ltd

119 Oropi Rd, Greerton, Tauranga 3112

PO Box 3157, Greerton, Tauranga 3112

07 543 2122 | 0800 000 094

info@alpinestone.co.nz | www.alpinestone.co.nz

PRE-ALPINE STONE VENEER APPLICATION CHECK LIST

For builders, LBPs and building inspectors

Consent No: _____ Client Name: _____

Installation Site Address: _____

Builder: _____ LBP Number: _____

Builder Email: _____ Builder Phone: _____

Architect/Designer: _____ From: _____

Installation Date: _____

This form must be completed and returned to Alpine Stone within 30 days to validate warranty. Alpine Stone will sign and return to you.

Framing

- All straight and level and constructed as per the relevant Standard Y or N
- Studs straightened for wall lining before the Alpine Stone cladding system is installed Y or N

NOTES _____

Windows

- Window distance from framing 5 mm from outside of framing to inside flange of aluminium window joinery, as per drawings. Y or N
- Continuous window support bars and Alpine Stone specified sill pans has been used on all windows. Y or N

NOTES _____

Wall underlay

Chosen Frame Protection System has been installed as per manufacturers and Alpine Stone's instructions to all required window and door openings using the wall underlay manufacturer's specified seam tape. Ensure the underlay is installed horizontally, and has all perimeter edges and laps taped. Y or N

- Only the manufacturer's approved gaskets are used to seal water pipe and conduit penetrations to the wall underlay. No other trades have been permitted to subsequently penetrate the installed underlay/wrap. Y or N

NOTES _____

Fibre Cement Sheets

- All sheets are fixed using 10g x 65 stainless steel, screws for a nominal 20mm cavity, incorporating M6 x 19mm x 1.6mm washers Y or N
- All Screws care 12mm from the edge and 50mm from the corner of the sheets. Y or N
- Battens are fixed in a straight line to bottom of the cladding and to allow for the correct installation of the cavity closer Y or N
- All external and internal corners and vertical control joints are installed as required in the Alpine Stone Construction Drawings Y or N
- All sill pans and jamb flashings are in place and sealed with corner soakers as required in the Alpine Stone Construction Drawings Y or N
- All window head flashings are fixed in place correctly and taped to the wall underlay Y or N
- All parapet flashings are in place and checked by builder and building Inspector prior to plastering where relevant Y or N
- All pipe work/penetrations through cladding and stone veneer are to weathertight and filled with low expanding foam and sealed flush with Alpine Stone Specified sealant Y or N
- Render Tape has been applied to all joins, edges and corners as required in the Alpine Stone Construction Drawings Y or N

NOTES _____

Variations/ Concerns/ Comments by the builder/LBP: _____

I _____ from _____ warrant that I have installed the Alpine Stone Cladding System correctly ready for Alpine Stone’s Installer to Apply the Sealer Scratch Coat and Stone Veneer, in accordance with Alpine Stone’s Construction Detail and Technical Manual adhering to all NZBC and Regional requirements.

Signed*: _____ Date: _____

*By signing I warrant that am authorised to do so on behalf of the company listed above

Alpine Stone acknowledges receipt of this checklist.

Signed: _____ Date: _____