



ALPINESTONE

architectural stone overlay.

Alpine Stone, a division of Paving Worx Ltd
PO Box 3157, Greerton, Tauranga 3112
07 543 2122 | 0800 000 094

info@alpinestone.co.nz | www.alpinestone.co.nz

ALPINE STONE VENEER CLADDING SYSTEM INSTALLERS CHECKLISTv1.1

*DO NOT START INSTALLATION UNTILL YOU ARE CONFIDANT ALL IS IN ORDER TO MEET YOUR INSTALL OBLIGATIONS

DATE: _____ OWNER/APPLICANT: _____

HEAD CONTRACTOR/BUILDER _____ LBP NUMBER _____

INSTALL ADDRESS: _____

- A visual inspection was undertaken prior to Alpine Stone Veneer Install. Any defects were brought to attention of the LBP Builder/Head Contractor and rectified. YES
- Cavity closer installed as per the Alpine Stone Limited Cladding System Technical Manual. YES / NA
- Installation of the Render Tape to all required areas as per the Alpine Stone Limited Cladding System Technical Manual YES / NA
- Ensure treated surfaces were free from contaminants and board was wet down with a mist of water if required before application of sealer scratch coat. YES
- Application of the sealer scratch coat has been applied evenly and stone veneer applied over freshly applied scratch coat, wet on wet. YES
- All Stone Veneer joins have had pointing applied and this has been blended to make joins less noticeable, especially on corners. No board is visible between stone veneer and A level has been used to ensure Stone Veneer lines are visibly straight YES
- Excess mortar cleaned off stone face YES
- Finished as per the Alpine Stone Limited Cladding System Technical Manual and Installation guide. YES
- Email Named Pre and Post Photos to Alpine Stone (info@alpinestone.co.nz) Pre: YES | Post: YES

NAME AND SIGNATURE OF INSTALLER: _____ ID _____

By signing you warrant that you have competed all your obligations as per the Alpine Stone Technical Manual, the Alpine Stone Install guide and the Alpine Stone BBQP. You will also rectify or cover the rectification should any concerns/issues be raised.

SIGNATURE OF OWNER/APPLICATANT/HEAD CONTRACTOR _____